### DRAFT - Rhode Island Distributed Generation Updates

### December 10, 2018



# **Rhode Island - Agenda**

- Status of 2011-2014 DG Contracts Program
  - Installed capacity by technology type, and as of what date
- Updates on 2015-2018 Renewable Energy Growth Program
  - Amount of capacity procured to date by technology type
  - Expected development timeline for REGP projects
  - 2019 and future years capacity to be offered
- Updates on Renewable Energy Fund
  - Solar growth in 2018
- Updates on Net Metering and Virtual Net Metering Operational and Forecasted Projects Megawatt Capacity in Queue
  - Recent growth in 2018 by technology type as a result of net metering and virtual net metering



### **RI DG Standard Contracts**

	Total Awarded		Operat	tional	Pending		Cancelled/Terminated	
Year	Nameplate (kW)	Number of Projects	Nameplate (kW)	Number of Projects	Nameplate (kW)	Number of Projects	Nameplate (kW)	Number of Projects
2011	3,500	3	2,500	2	0	0	1,000	1
2012	11,177	12	10,028	9	0	0	1,149	3
2013	6,971	14	5,025	11	0	0	1,946	3
2014	11,973	15	4,992	4	0	0	6,981	11
RI DG Projects Summary:	33,621	44	22,545	26	0	0	11,076	18

Note#1: This summary is for Solar Projects ONLY. In the RI-DGSC Program projects were awarded in other Technology Classes.

Note#2: There are no pending projects outstanding. Final project went operational 1/30/2018.

Dated: 2/8/2018



# 2015-2018 RI REG Program

	> 25 kW Scale Solar in REG Program Summary (SOLAR ONLY)								
	Total Awarded		Opera	tional	Pending		Cancelled/Terminated		
Year	Nameplate (kW DC)	Number of Projects	Nameplate (kW DC)	Number of Projects	Nameplate (kW DC)	Number of Projects	Nameplate (kW DC)	Number of Projects	
2015	13,474	18	7,274	13	5,700	3	500	2	
2016	19,908	28	4,245	11	6,679	12	8,984	5	
2017	26,793	31	3,773	7	21,868	21	1,152	3	
2018	23,130	29	0	0	17,371	24	999	1	

Data as of 12/1/18. Includes OE2 projects that are still awaiting PUC approval. Does not include OE3 anticipated results

#### Small Scale Solar (<=25 kW) REG Program Summary

	Total Awarded		Opera	tional	Pen	Pending		Cancelled/Terminated	
Year	Nameplate (kW DC)	Number of Projects							
2015	3,395.16	483	3,114.50	439	0.00	0	280.66	44	
2016	7,154.06	1,027	6,298.62	903	571.52	82	283.92	42	
2017	7,044.13	1,105	6,037.48	939	787.29	133	219.36	33	
2018	7,016.59	1,052	5,069.87	767	1,840.26	267	106.46	18	

Data as of 12/3/18

#### All Solar REG Program Summary

	Total Awarded		Opera	tional	Pen	ding	Cancelled/Terminated	
Year	Nameplate (kW DC)	Number of Projects	Nameplate (kW DC)	Number of Projects	Nameplate (kW DC)	Number of Projects	Nameplate (kW DC)	Number of Projects
2015	16,869	501	10,389	452	5,700	3	781	46
2016	27,062	1,055	10,544	914	7,251	94	9,268	47
2017	33,837	1,136	9,810	946	22,655	154	1,371	36
2018	30,147	1,081	5,070	767	19,211	291	1,105	19

Data as of 12/1/18

Anticipated Awards for 2018-OE3					
Nameplate (kW DC) Number of Proje					
4,297	5				



# **RE Growth Future Activity**

- The RE Growth Program will offer remaining capacity from DGSC and earlier years of REG program for total of 55.562 MW in PY2019
- The RE Growth Program was extended by the RI legislature and will offer an additional 40 MW per year from 2020-2029
- Total of the DGSC, initial REG, and extended REG programs will be 600 MW of DG, approximately 90% of which is expected to be solar measured in DC nameplate



## **Renewable Energy Fund (REF)**

- All REF projects are net metered
- Commercial Scale 2018
  - 32 Projects awarded for 16.5 MW
  - Total Awarded funds \$1.6M
- Small Scale 2018
  - 409 Projects awarded for 3 MW
  - Total Awarded funds \$2.6M
- Coming in 2019
  - REF Program Team in process of developing a Brownfields Solar PV Program and a Clean Energy Internship Program.



### **RI Net Metering and Virtual Net Metering**

Virtual Net Meter						
Status	Number of Projects	Nameplate (kW AC)				
Connected	8	21,046				
Pending	77	431,426				

Data as of 12/3/18. Complex Projects only

Net Meter						
Status	Number of Projects	Nameplate (kW AC)				
Connected	2,607	46,840				
Pending	607	8,132				

Data as of 12/3/18. Includes Simple and Complex Projects

Total Net Meter (VNM + NM)						
Status Number of Projects Nameplate (kW AC)						
Connected	2,615	67,886				
Pending	684	439,558				

Data as of 12/3/18. Includes Simple and Complex Projects



### **Total Solar in Interconnection Queue in RI**

Status	Number of Projects	Nameplate (kW AC)
Solar Projects in Queue	1,317	769,570
Solar Projects with ISA	1,098	203,889

Data as of 12/3/18. Includes Simple and Complex Projects



### **OER Contact Information**

Shauna Beland Chief, Program Development 401-574-9111 Shauna.beland@energy.ri.gov

